



Nov. 30, 2023

Weekly Construction Activities, week of 12/4/2023

The Malone Family Tower

On Monday, Dec. 4, from 7 a.m. to 5 p.m., crews will be using a crane to install a curtain wall. This work may intermittently impact traffic on Gilman Street, which may be restricted to one lane at times to accommodate. Flaggers will be on site to assist with traffic flow.

- Major medical equipment deliveries and install continue in the procedure rooms.
- Architectural punch list walk through continues.
- Basement through level 2 remains on schedule for a late December temporary certificate of occupancy.
- Touch up painting continues and final construction cleaning continues on the 1st floor.
- Millwork install continues on the 2nd floor.
- Additional finish work on the 3rd floor continues and includes painting and flooring.
- Ceiling grid and flooring continues on levels 4 and 5.
- In-wall inspection starts on level 5.
- Cart washers and sinks have been delivered and install continues on the Sterile Processing Department on level 6.
- Installation of electrical, mechanical infrastructure and information technology cable trays and conduits continues on levels 6 and 7.
- Low-voltage IT/IS cabling on multiple floors continues.
- Punch list walks in areas nearing completion continue.
- Bean Bridge enabling work continues.
- Installation of the green roof pavers and landscape curbing continues on level 3 as weather permits.
- Stone work continues at employee entrance.