



**Feb. 1, 2024**

## Weekly Construction Activities, week of 2/5/2024

---

### **The Malone Family Tower**

On Thursday, Feb. 8, Gilman Street from A Street to Congress Street from 7 a.m. to 5 p.m. to accommodate a crane being used to remove equipment from the Malone Family Tower construction site. The neighborhood is still accessible via A Street. Flaggers will be on site to assist with traffic flow.

- All discipline punch list identification inspections begin on level 6.
- Punch list corrective work in the basement through level 2 Continues.
- Supply chain furniture fixtures and IT equipment install continues on the basement through level 2.
- Major medical equipment install completes in the ORs and level 6.
- Rubber stair tread install continues in stair towers.
- Ceiling tile install completes on level 3.
- Drywall and glazing and lighting install continues in the Atrium.
- Millwork install continues on the 4<sup>th</sup> floor.
- Flooring completes and millwork begins on level 5.
- Final connections to building infrastructure of the cart washers and sinks continues on the SPD level 6.
- Elevator lobby flooring continues on level 6. Low voltage IT/IS cabling continues on upper levels.
- Bean Bridge enabling work and exterior site improvements continue, including the employee drop off along Gillman Street.