

Jan. 13, 2023

Weekly Construction Activities, week of 1/16/2023

The Malone Family Tower

- One lane of Gilman Street will be closed between Congress and A streets on Wednesday, Jan. 18, to allow for the removal of a construction hoist. Access to the Sleep Center and neighborhood will be maintained.
- Lead Lined Sheetrock continues in OR suites.
- Bean bridge steel erection continues.
- Hot applied roofing continues (weather dependent).
- Level 7 punch window installation continues.
- Exterior curtain wall installation and glazing continues.
- Electrical rough-in for medical equipment ongoing.
- IT and CE conduits and pathways continues.
- Mechanical and electrical infrastructure is being delivered and installed in the building on all levels.
- Steel stud framing, exterior sheathing, interior wall layout continues.
- State Fire Marshal in-wall inspections, local city inspections continue.
- Interior painting starts level 1.
- Set Headwalls and complete framing level 4 patient rooms.
- Chilled water pipe install continues in basement.
- Steel stud framing, exterior sheathing , interior wall layout continues in sector 2.



- Elevator Door openings frame install continues.
- Temporary interior heating system work complete.
- Interior Drywall continues in sector 1 levels 1 & 2 sectors 1 and 2.