



**April 28, 2023**

## Weekly Construction Activities, week of 5/1/2023

---

### **The Malone Family Tower**

- Elevator work continues.
- Finish work continues on the first floor with ceiling grid and ceramic tile underway.
- Laminar flow air systems have begun in the OR ceilings on the second floor.
- Interior, framing and in-wall inspections are taking place on a weekly basis on floors 2, 3, 4 and 5.
- Pre-fabricated head-walls continue to be installed in patient rooms on the fourth & fifth floors.
- Framing continues on patient room level 5 and SPD level 6.
- Electrical, mechanical infrastructure and information technology cable tray and conduits continue on multiple floors.
- Level 7 has seen a temporary platform installed and skylight installation prep is ongoing.
- Exterior work for the week will include the continuation of the Bean Bridge enabling work and concrete pours continue for the Congress St. site wall and interior atrium east wall.
- Roofing will continue on level 6 as weather permits.
- Metal panel soffits on the bed floor overhang continues and fiber cement panels on the west façade are coming soon.