



June 1, 2023

Weekly Construction Activities, week of 6/5/2023

The Malone Family Tower

Gilman Street between Congress and A streets will be narrowed to one lane on Tuesday, June 6, to allow for a concrete pour. One lane will remain open, and flaggers will be on hand to direct traffic. This work is weather-dependent.

- Millwork installation begins on the first floor.
- Finish work continues on the first floor with ceiling grid, ceramic wall tile and flooring.
- Final in-wall inspections are scheduled for the second floor.
- Ceiling grid work continues on the third floor patient rooms.
- Laminar flow air system installation continues in the OR ceilings on the second floor.
- Interior, framing and in-wall inspections are taking place on a weekly basis on floors 3, 4 and 5.
- Pre-fabricated head-walls installation continues in patient rooms on the fourth & fifth floors.
- Drywall installation continues on level 4.
- Framing continues on patient room level 5 and SPD level 6.
- Electrical, mechanical infrastructure and information technology cable tray and conduits continue on multiple floors.
- Low voltage IT/IS cabling on multiple floors continues.
- Level 7 has seen a temporary platform installed and skylight installation is ongoing.
- Exterior work for the week will include the continuation of the Bean Bridge enabling work.
- Roofing will continue on level 6 as weather permits.
- Metal panel soffits on the bed floor overhang continues and fiber cement panels on the west façade installation begins.