



Sept. 16, 2022

Weekly Construction Activities, week of 9/19/2022

The Malone Family Tower

- A concrete deck pour is scheduled for Thursday, Sept. 22, weather permitting, from 7 a.m. – 9 p.m. This operation will not require road closures.
- A second pour is scheduled for Friday, Sept. 23, weather permitting from 7 a.m. – 9 p.m. This pour **will** require the closure of Gilman Street; the neighborhood will be accessible through A Street.
- The exterior curtain wall installation continues. Exterior window frames and glazing are being installed.
- The structure is being fireproofed.
- The steel columns, beams and steel decking for the building are being placed. Over 83 percent of the structural steel has been installed; steel erection completion expected in October.
- Mechanical and electrical infrastructure is being delivered and installed in the building on all levels.
- Steel stud framing, exterior sheathing, layout and drywall are being installed.