



**Oct. 14, 2022**

## Weekly Construction Activities, week of 10/17/2022

---

### **The Malone Family Tower**

- The exterior curtain wall installation continues. Exterior window frames and glazing are being installed on the third level of the south side.
- The structure is being fireproofed.
- Remove of tower crane upcoming in early November.
- The steel columns, beams and steel decking for the building are being placed. Over 91 percent of the structural steel has been installed; steel erection completion expected in late October.
- Mechanical and electrical infrastructure is being delivered and installed in the building on all levels.
- Steel stud framing, exterior sheathing, layout and drywall are being installed.