



July 28, 2022

## Weekly Construction Activities, week of 8/1/2022

---

### **The Malone Family Tower**

- One lane of Gilman Street between Congress Street and A Street will be closed on Friday, Aug. 5, from roughly 7 a.m. – 6 p.m., to accommodate a concrete pour. The Sleep Center parking lot will remain accessible. Flaggers will be on-hand to direct traffic; the neighborhood will also be fully accessible via A Street. This work is weather dependent.
- The exterior curtain wall installation will begin the week of August 8 on the west end of levels 1 thru 3.
- The concrete foundation walls are being waterproofed.
- The steel columns, beams and steel decking for the building are being placed. Over 60 percent of the structural steel has been installed.
- Fireproofing is being installed on the structure.
- Mechanical and electrical infrastructure is being delivered and installed in the building on all levels.
- Steel stud framing is being installed.