



Oct. 28, 2022

Weekly Construction Activities, week of 10/31/2022

The Malone Family Tower

- Congress Street will be closed between Forest and Weymouth streets on Friday, Nov. 4 and Saturday, Nov. 5 to allow for removal of the tower crane.
- South exterior curtain wall installation and glazing continues. Exterior window frames and glazing are being installed on the west side.
- The structure is being fireproofed.
- The steel columns, beams and steel decking for the building are being placed. Over 99 percent of the structural steel has been installed; steel erection completion expected in late October.
- Mechanical and electrical infrastructure is being delivered and installed in the building on all levels. Elevator rooftop equipment arrives next week.
- Steel stud framing, exterior sheathing, layout and drywall are being installed.